COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO CROSS ROADS AT MUNIKONDAPPA LAYOUT LINK ROAD SHIVAPPA GARDEN TO DODDA MARANNA LAYOUT IN BAGALAGUNTE WARD NO.14**

2. Sanctioned Estimate No. & Dt : T-SNO EE/DD/15-11-16 dt 4.1.2016

3. Head of Account which is Chargeable : ಶೀರ್ಷಿಕೆ 1771

4. Work Order No. & Dt :

5. Name of Contractor : **SRI. R. NAGARAJ**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 4157

8. Check measurement of the Asst. : M.B. No. 4157 Page No. 415321 to 415324

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 415321 to 415324

incharge of the work :

10. a) Asst. Engineer

b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
ಶೂನ್ಯ	927676/-	—	927676/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (**)**

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Division, Bangalore-57.